

**Washington State Department of Corrections
Major Project Status Report to OFM
December 2010**

Agency Number: 310

Agency: Department of Corrections

Project Number: 08-1-013

Institution: Clallam Bay Corrections Center (CBCC)

Project Title: REPLACE TELECOMMUNICATIONS INFRASTRUCTURE

Bill Reference(s): Laws of 2007, Chapter 520, Section 2094

Laws of 2009, Chapter 497, Section 2058

Contact: Kent Nugen, Chief of Capital Programs, (360) 725-8353, kdnugen@doc1.wa.gov

Project Description: This project replaces outdated telecommunications infrastructure at the Clallam Bay Corrections Center, starting with the construction of a new main Communications Building located outside the secured perimeter providing better access for IT staff and service providers. We will install new outside pathways on the campus and install new copper and optical fiber backbone cabling from the Communications Building to the campus buildings. Single and multi-mode fiber-optic cabling will be installed in each building on campus.

The scope of work also includes new inside plant copper cabling in each of the buildings, remodeling telecommunications rooms or relocating them to appropriately sized spaces away from electromagnetic interference. In addition, the project provides grounding bus-bars and standards-compliant grounding conductors in the telecommunication rooms. This project is scheduled to be constructed over three biennia, subject to funding approval.

Square feet: 4,750 sq. ft. Communications Building

Scope Changes: None

Project Total Cost:

Phase	Biennium	Appropriation	Amount
Pre-Design	07-09	I14	\$ 173,200
Design	07-09	I14	\$ 459,711
Design	09-11	I14R	\$ 986,367
Design	11-13		\$ 0
Design	13-15		\$ 255,239
Design	15-17		\$ 301,900
Construction phase I	11-13		\$ 5,378,145
Construction phase II	13-15		\$ 4,913,910
Construction phase III	15-17		\$ 5,555,834
Other	09-11	I14R	\$ 230,722
Other	11-13		\$ 403,855
Other	13-15		\$ 745,850
Other	15-17		\$ 1,083,266
Total			\$ 20,488,000

MACC: \$13,238,789

Washington State Department of Corrections – June 2010 Major Project Report
 Clallam Bay Corrections Center – Replace Telecommunication Infrastructure
 Project 08-1-013

Schedule:

	Budget Schedule	Actual/Forecast	Variance (weeks)
Pre-design Complete	8/22/07	4/4/08	32
Start Design	3/1/08	11/1/08	35
Bid Date Phase I	7/15/11	7/15/11	0
Notice to Proceed	9/1/11	9/1/11	0
50 Percent Complete	5/16/12	5/16/12	0
Substantial Completion	3/1/13	3/1/13	0
Final Acceptance	5/15/13	5/15/13	0
Bid Date Phase II	7/15/13	7/15/13	0
Notice to Proceed	9/1/13	9/1/13	0
50 Percent Complete	5/16/14	5/16/14	0
Substantial Completion	3/1/15	3/1/15	0
Final Acceptance	5/15/13	5/15/13	0
Bid Date Phase III	7/15/15	7/15/15	0
Notice to Proceed	9/1/15	9/1/15	0
50 Percent Complete	5/12/16	5/12/16	0
Substantial Completion	3/1/17	3/1/17	0
Final Acceptance	4/1/17	4/1/17	0

Project Status and Discussion of Critical Path for Construction: Schematic Design is finished and Design Development is in the final stage of completion. Final design documents to be completed in spring 2011. The telecommunications infrastructure will support two interrelated proposed projects: 1) Installing Close-Security Slider Doors: The new door controls will tie into the new telecommunications infrastructure. 2) Replacing Closed-Circuit Television Cameras: The new camera system will tie into the new telecommunications infrastructure.

This is the last report until future funding is identified.

Contract Award History:

A/E Agreement	Amount	Construction Contract	(Excluding Sales Tax)
Original Agreement:	\$ 173,200	Bid Award Amount	\$ 0
Amendments	\$ 1,286,353	Change Orders	\$ 0
Pending Changes	\$ 0	Pending Changes	\$ 0
Total	\$ 1,459,553	Total	\$ 0
Current Design Contingency	\$ 34,397	Current Construction Contingency	\$ 0

Potential for Project Cost Overruns/Claims: None at this time.

Discussion of Project Quality: The new telecommunications infrastructure will be a high quality, up-to-date system.

Project Photographs: It is still too early in the project for photographs to be available.